AC POOLS
COMMERCIAL POOL SPECIALISTS

Sample Test Sheet
Outdoor Pool

			Every 4 hours									Weekly			
Date	Time	Initials	Free Chlorine	Total Chlorine	Controller ORP	Setpoint ORP	Actual pH	Controller pH	Setpoint pH	Pool Temp.	No. Of Swimmers	Total Alkalinity	Calcium Hardness	Cyanuric Acid	Comments: Manual dosing, backwash, faecal incidents, controller adjustments etc
Acceptable Range			Min 2	Max 10			7.2 - 7.8			22 - 30		60 - 200	60 - 150	30 - 100	